0	Task	Task Name	Duration	Start	Finish	Predecessors	March April May	ine July August Septer Octobe Novem Decem January Februal March April May June July August Septer Octobe Novem Decem January Februal March April May June July August	Septe
1	-9								
2	-9	Darien Preliminary Project Schedule	1368 days	Tue 3/31/20	Fri 12/29/23				
3	-,	PSCW CPCN	291 days	Tue 3/31/20	Fri 1/15/21			1	
4	*	Engineering Plan to WDNR	0 days	Tue 3/31/20	Tue 3/31/20		•		
5	*	WDNR EP Response Received	0 days	Mon 4/6/20	Mon 4/6/20		•		
6	*	CPCN Filed	0 days	Fri 6/12/20	Fri 6/12/20			٩	
7	-9	CPCN Completeness Determination	32 days	Fri 6/12/20	Mon 7/13/20	6		±	
8	-	PSCW CPCN Review (6-12 Months)	186 days	Tue 7/14/20	Fri 1/15/21	7		*	
9	-5	PSCW Order Issued	0 days	Fri 1/15/21	Fri 1/15/21	8		▲ 1/15	
10									
11	-5	Local Approvals	365 days	Thu 2/4/21	Fri 2/4/22	19FF		•	
12	-	WPDES Construction Permit	45 days	Tue 8/31/21	Thu 10/14/21	. 15			
13	->								
14	-9	Engineering, Procurement, Construction	1050 days	Fri 2/12/21	Fri 12/29/23			L	
15	->	Design Engineering	200 days	Fri 2/12/21	Mon 8/30/21	16SF+60 days			
16	-5	Procurement (Major Items)	364 days	Fri 7/2/21	Fri 7/1/22	21SF			
17		Construction	1016 days	Thu 3/18/21	Fri 12/29/23			F	
18	-9	Complete Studies and Construct Interconnection	746 days	Thu 3/18/21	Mon 4/3/23	23SF			
19	-	Mobilization and Start	0 days	Fri 2/4/22	Fri 2/4/22	20SF		44 ^{2/4}	
20	-9	PV Array	663 days	Fri 2/4/22	Wed 11/29/2	3 25SF			
21	->	Substation	286 days	Fri 7/1/22	Thu 4/13/23	24SF			_
22	-9	Transmission Line	276 days	Fri 7/1/22	Mon 4/3/23	23SF			
23	-9	Backfeed Date	0 days	Mon 4/3/23	Mon 4/3/23	24SS-2 wks			
24	-5	Substation Energizing Date	0 days	Thu 4/13/23	Thu 4/13/23	25SS-46 wks			
25	-5	Substantial Completion	0 days	Wed 11/29/23	Wed 11/29/2	3 26SS-30 days			
26	-5	Commercial Operations	0 days	Fri 12/29/23	Fri 12/29/23				

Project: Darien Solar	Task	Milestone	•	Project Summary	Inactive Milestone	Manual		C	External Tasks	Deadline
Date: Thu 5/28/20	Split	Summary		Inactive Task	Inactive Summary	Duratio	nly Manual Summary Finish-only		External Milestone	\$ Progress
							Page 1			

